

24 January 1986

Techway Limited  
180 Albert Road  
SOUTH MELBOURNE VIC 3205

Dear ,

Following our conversation of last Tuesday, the status of the site as requested by you is as follows:

PTS and Terminals

All 18 Terminals and the PTS controller have arrived at DSD. At present, only 6 terminals have been unpacked and visually checked. The remainder will be opened within a week. One terminal has been found to be damaged with a hole in the centre of the screen. Internal damage is unknown. I understand use Panasonic screens which are readily available.

The engineering staff inform me that a system involving the PTS and a single terminal is now available to be tested by TECHWAY staff. Note that the terminals are 115V, not 240V as was anticipated by us. Further, the terminals cannot be modified and will require transformers. The status of the test system is as follows:

- the PTS has power connected, but has not been powered up.
- the PTS and the terminal have not been connected. Four cables have been made up and are alongside the terminal. A transformer is also available.
- a cassette tape is available for the PTS which will allow echoing of the keyboard characters on the screen.

We would appreciate one of your staff testing this equipment as soon as possible so that all terminals may be powered up and checked.

- 2 -

Site Planning

The status of the 10 items detailed in  
of 30 December 1985 is as follows:

memo

- These items have all been clarified and it is our intention to have them completed by the first week of February.
  1. Extra floor support pedestals.
  2. Removal of floor stringers.
  3. Floor cut-outs.
  5. Strengthen ramp for access.
- These items are complete.
  6. Connect water and refrigeration pipework at RCU.
  8. Connected additional power wiring between MG sets.
  9. Charge pipe with Freon.
- These items are to be completed by A.E. Smith P/L upon their return to work. It is envisaged these will be completed by the end of January.
  7. Install temperature and pressure guages on water line.
  10. Anti-vibration mounts on 2nd RCU.
- This item will if necessary be carried out at the time of delivery.
  4. Door removal for access.

We will endeavour to keep you informed of the status of the site. Please contact us if you have any other queries or concerns.

Yours sincerely,