

→ ~~A10~~ Yes as discussed X190

In your info Can SCE cover your interests?
Do you seek more direct involvement.

MINUTE PAPER

Reference: 18-11-2
9/10.

86

ADD

Subject: Project Marsik, Building Works

Declassified by ASD - 15/03/2022

AP, SMT, STE,

SCE, SMO, SR, SE

Info: ADS, ADD, ADA

ADC, CA, CH

A component of project MARSIK is the undertaking of extensive building works to prepare equipment sites and to provide necessary power and airconditioning upgrades.

2. The building works will have substantial impact on various DSD operations and so a MARSIK works coordinating committee will be established to review the conduct of the works and their interaction with DSD operational commitments.

3. The terms of reference of the MARSIK Works Coordinating Committee are;

(i) Review the works programme and its impact on existing building facilities.

(ii) Coordinate interaction between works scheduling and DSD operational commitments. Where operations will be affected, endeavour to minimise operational impacts whilst not prejudicing the cost or target date objectives of MARSIK works.

(iii) Ensure necessary scheduled outages of facilities are properly coordinated with all affected parties within DSD.

MINUTE PAPER

Reference:

Subject:

4. Proposed composition of the committee is:

SM (Chairman)

SMO (Secretary)

AP

STE

SCE

SMT

SP

5. The committee will meet weekly, with the first meeting proposed for Wed 10 Oct at 2.00 pm in the Directors conference room

PR Broberg

SM

8-10-84

MINUTE PAPER

Reference: 18-11-2

Subject:

MARSIK Works coordinating committee

AGENDA

Meeting No 1 10 Oct 8

1. Review terms of reference
2. Review scheduling of switch room extensions and cabling works in basement, and impact on other basement facilities
3. Filtering of 400 Hz power cables
4. Identify major areas of works impact on building facilities
5. Other business
6. Set next meeting time