DSD	11	- 1		FOLIC
30		4	42	10

DEPARTMENT OF THE NAVY

Navy Office CANBERRA, A.C.T., 2600

In reply quote 400/202/289

The Captain HMAS COONAWARRA

Director Defence Signals Division MELBOURNE

For Information:

Deputy Director Engineering Wing Weapons Research Establishment SALISBURY

For Information:

The Assistant Regional Director Department of Supply SYDNEY

For Information:

INSTALLATION TESTING OF THE PLESSEY H.F. AERIAL DISTRIBUTION SYSTEM HMAS COONAWARRA (CAPO N243374)

Declassified by ASD - 10/05/2022 Information removed for national

security and/or personal sensitivities

System tests were carried out on the H.F. Aerial Distribution System installed by the W.R.E. Installation These trials were conducted by team at HMAS COONAWARRA. DWED and Station Staff during the period 5th October to 26 October 1972.

2. Trials Conclusions

The performances recorded against Paras 3.2, 4 and 5 Encl. 1 Were satisfactory. To overcome the problems encountered with the Insertion loss test Para 3, it was agreed to broaden the Specification limits for the COONAWARRA installation (see attachment 1A). No problems were experienced with the performance of the PV560 equipments. The System has been accepted and is operating satisfactorily. There are a number of periphery installation and testing tasks outstanding, these will be completed as soon as possible.

Installation of the System to this stage is satisfactory. A significant improvement to the performance of Aerial Distribution facilities at COONAWAFRA has been achieved.

SERVE Dip

3,	Defects and Deficiencies	Action Required
(a) As fitted drawings to be supplied	CEE Div WRE
(b) Complete Ship-Shore Gonio install- ation and items 45 to 118 Table B of Test Report	и и и
(¢) Complete installation of items 1 to 66 Table D of Test Report	и и
(d) Complete installation of Gonio positions, including the necessary interconnects to the 4+ way distribution panels	n h,* n
(e	Provide limited access to the System in workshop areas	11 11 11
(f	Acceptance Testing of items 3(b), (c), (d) and (e)	DWED Staff
(g	Aerials 117, 137, 187, 307, 337 WB1 and SLPA require attention. Some were repaired by Ships Staff during the Test Period. Aerials 017 and 267 are suspect	Ships Staff
(h)	Transmission lines on Aerials 117, 187, 307, 337, WB1, SLPA, require attention. Some transmission lines were repaired by Ships Staff during the Test Period	Ships Staff
(i)	Output at 30MHz of the Test Set CT217 is suspect	Ships Staff
(j)	Rack mounting Brackets for one PV562 not supplied	GWE Dept.of Supply Sydney

4. The test equipment made available by COONAWARRA was satisfactory, in particular, the RA17 receivers had been serviced to better than the Manufacturer's Specification in regard to Noise figure, Sensitivity, and general performance.

5. Serious system degradation will result unless the prescribed maintenance tasks are performed on this improved facility. It is therefore essential that the following tests be performed at the periodicity shown:-

- (a) Voltage checks (see handbook) MONTHLY
- (b) Performance checks (in situ)
 Para 4 of enclosure 1 2 MONTHLY
- (c) Performance checks (in situ)
 Para 5 of enclosure 1 ANNUALLY
- (d) Periodic Maintenance as detailed om the Handbook and associated equipment handbooks.

6. Guarantee

The COONAWARRA Aerial distribution system was brought into operational service on October 26, 1972, from which date the 12 months guarantee period for the System (including PV 560 equipment) is valid in accordance with CAPCS N243374 and N244055.

Director of weapons & Electrical Engineering Design

Enclosures

- 1. Test Schedule. Installation Testing HF Aerial
 Distribution System
- 2. Test Report and Attachments

Declassified by ASD - 10/05/2022 Information removed for national security and/or personal sensitivities