

Ref : SMO/21/86

STATUS REPORT ON MARSIK RELATED TASKS ASSIGNED TO SMO

1. CABLING

- a. 1 pair of channel cables, to connect 3803 to Cray via NSC (sharing M/T drives).

Status: On site

- b. NSC adaptor cable (Model A222), suitable for either 3033 or 4381.
(connecting IBM CPU to Cray)

Status: Expected on site shortly.

2. A24 SLUGS

They are on order.

Status: Estimated date of delivery 18.04.86.

3. CUTOUTS

- a. NSC Adaptors

Status: Tiles marked, awaiting final placement of equip.

- b. PTS Controllers

Status: Tiles marked, awaiting final placement of equip.

- c. DD49s (Disk Drives)

Balance of equipment cutouts will be done on installation.

Status: DD49 cutouts completed.

4. POWER OUTLETS 115V

- a. [REDACTED] for Cray Room (4) outlet plugs.

Status: Installed and cutouts marked

- b. 115V to be reticulated to user VDU Room (1.64) to (10) Raytheon VDUs
- c. outlets also required in Cray room (1.68) and another single outlet required in the 2nd floor plant room. Request for the above work submitted to APG 27/02/86.

Status: Awaiting B.O.

5. FURNITURE

- a. Cray Tech's room.
 - 1 work bench
 - 1 full height bookcase
 - 3 tall storage lockers
 - 1 clerical chair

Status: APG has been advised, in writing, that the above furniture is still required.

- b. The existing work bench to be wired to 115V.

Status: Work underway

6. DISKS FOR MMCU

4 X 80 MB Disks cartridges required.

Status: 2 on site 27/2/86, 2 more expected in 6 weeks, this is sufficient for the interim.

A/SMO
27 Feb 86