

VV MGA679 HH

FILE			
26	2	54	48

RR

DE 240 2201058

ZNY RRRRR

R 081054Z AUG 75

Ad QER DP QAR

FM NOCNA

TO /DEFNAV CANBERRA

INFO ZEN/HMAS COONAWARRA

26/2/54

/GOSIEAA

DSD MELBOURNE

BT

~~RESTRICTED~~

SIG CWD

SHOAL BAY PROJECT - PROGRESS AT 07 AUG 75

A. NOCNA CWD 010537Z AUG 75

B. DEFNAV CANBERRA CWD 010647Z AUG 75

1. PLESSSY

A. FOLLOWING ITEMS OUTSTANDING

1. REPAIR VECTOR VOLTMETER

2. REPAIR BF HUNT INTERCOM. UNIT NOW U/S ONE WAY. AWAITING

SPARE AND SERVICING DATA.

3. SYSTEM DRAWINGS AND HANDBOOKS NOT YET ON SITE. PRELIMINARY

AS FITTED DUCTING DIAGRAM NOT YET PRODUCED

4. RECTIFICATION INTERMOD INTERACTION BETWEEN PV562S AND

MULTICOUPLERS

5. MECHANICAL INSTALLATION AND MODIFICATION PUREGAS ALARMPANEL.

6. REPAIR ONE AIKEN MULTICOUPLER

7. REMOTE INDICATION OF 30V POWER SUPPLY IN BF HUT DEFECTIVE

B. OVERALL SYSTEM NOISE TEST NOT YET COMPLETE

C. PV562S NOT YET RECONFIGURED

D. STATES THAT ITEMS A(2), A(4), A(5), B AND C ABOVE

WILL BE COMPLETE 11 AUG 75. ON SITE TEAM DOES NOT SHARE PLESSEYS

OPTIMISM. RECOMMEND DNCD REP VISIT SITE FOR RECOMMENCEMENT

ACCEPTANCE TESTING 18 AUG 75

E. STATES SYSTEM WILL BE READY FOR INSPECTION

AUDIT 11 AUG 75. SOME DOCUMENTATION IS STILL OUTSTANDING

INCLUDING CONCESSION NOTES

## 2. RACAL

A. RACAL REP STATES ALL CONSOLES NOW CLEARED OF DEFICIENCIES

AS FAR AS MATERIALS WILL ALLOW

B. FOLLOWING MATERIALS AWAITED

1. INTERCOM SPACERS

2. CLOCK LEVERS

3. CABINET SUPPORT BRACKETS

4. IDENTIFICATION LABELS FOR CABINET WIRING

C. DELIVERY ITEMS B(1) AND B(2) EXPECTED 11 AUG 75

D. ALL OPS CONSOLES NOW ELECTRICALLY TESTED

## 3. CONSTRUCTION

RETEST SCREENED ROOM COMPLETED, SATISFACTORY

BT